TEAM2100

Canvey Island - Southern Shoreline Revetment Project Newsletter

Issue 30: 20 June 2025

Welcome!

A warm welcome to the thirtieth and penultimate edition of the newsletter for the Canvey Island Southern Shoreline Revetment Project.

This edition includes a look at the project's progress, including the latest on the demobilisation. It also includes details on the reinstatement of the landward slopes and links to web resources about the project.

If you would like copies of future newsletter editions, please email: TEAM2100canveyrevetment@ jacobs.com

Concord Beach vandalism

At the start of June, trespassers caused damage to machinery being used for the Concord Beach phase of the project. When damage to machinery occurs, this can cause delays to the project. If you see or hear anything suspicious, please contact the police and the emergency Balfour Beatty 24-hr helpline using the details below:

0800 121 4444 or help@balfourbeatty.com

Project information resources



Progress from site

Over the past month we have:

- Continued to remove temporary haul road Eastern Esplanade phase.
- Continued to remove temporary haul road Concord Beach phase.
- Opened up Concord Beach for public use.



Looking east towards Western Tidal Concord Café access ramp and Pool showing the reinstated works

In the coming weeks, we will:

embankment

- · Complete demobilising of the satellite compound located in the car park opposite the MovieStarr.
- Open up a further section of Concord Beach, including the Eastern Tidal Pool.
- Continue with the removal of the temporary haul road in both the Eastern Esplanade and Concord Beach phases.
- Continue with the new tarmac path on the landward side of the river wall in both the Eastern Esplanade and Concord Beach phases.

Castlepoint Borough Council has information about the project on its webpage: Canvey Island southern shoreline revetment project information page | CastlePoint. The Canvey Archive also has information on their website and publishes our project newsletters. Their webpage is: CanveyIsland.org | History & memories of a unique island community.

If you have a question for the project team you can call us on 07751742117 or email us: TEAM2100Canveyrevetment@jacobs.com

Photograph shows: Landside embankment works looking east at Chapman Sands







Updated project timeline



This updated timeline outlines the current work phases for the project. We are pleased to confirm that we are currently on track to finish the work on the embankments by this summer.

We are currently demobilising compound 2, opposite the MovieStarr, and are due to vacate this area fully by the summer. We are also continuing to remove the temporary haul roads for the Eastern Esplanade and Concord Beach phases.

Thank you for your cooperation and patience during the works. If you have any questions or comments regarding the project, please feel free to email the team at TEAM2100@canveyrevetment.co.uk

Reinstatement of landward slopes

As we come to the end of the project, our project team will continue to carry out reinstatement of the landward slopes.

We have selected a grass seed mix which contains a floral species mixed with grass species which are both suitable for being mown to a short height.

To allow the grass seed mix to grow, we will place chestnut fencing around the area, which will be removed once the area has had the opportunity for full growth. The grass plays an important role in the stability of the embankment, and we must allow a good grass root growth before we can allow access to the public

Have you signed up for flood warnings?

These warn for the risk of flooding from rivers and sea, giving you time to prepare. You'll be alerted by phone, email or text when flooding is expected.

There are three levels of flood warning:



Prepare for flooding



Flooding of homes/ businesses is possible

Sign up online @<u>www.gov.uk/flood</u> Or by phoning **Floodline**: 0345 988 1188 Or textphone: 0345 602 6340



Deep fast flowing water. Risk to life

Balfour Beatty



